



THE PLAN AHEAD™

<http://theplanahead.uinet.com>

Modifications to Mix Avenue Substation Project

PROJECT UPDATE

April 22, 2016

It is UI's intention and goal to keep the Town of Hamden and the public informed of the construction activities that will occur over the next two weeks. We have summarized the construction activities, as scheduled.

Bond is moving to a four day (Mon – Thurs), 10 hour day, work schedule starting this week and moving forward. The hours of work will be from 7AM – 5PM. Fridays may be worked if weather or schedule impacts occur.

WORK PERFORMED WEEK ENDING APRIL 22, 2016

- Bond completed placing 12" dia. RCP from the catch basin (drainage structure) at the Broadmoor Apartment property north towards the substation.
- Bond started placing 12" dia. ADS from the CDS structure location (inside the substation) west.
- Bond will continue the excavating and grading activities on the ROW and hauling material off site.

Week #2 (April 25 - 29)

- Bond will continue the excavating and grading activities on the ROW and hauling material off site.
- Bond continues placing 12" dia. ADS pipe and from the CDS structure inside the substation fence.

Week #3 (May 2 - 6)

- Bond will continue the excavating and grading activities on the ROW and hauling material off site.
- Bond will continue placing pipe and storm water structures west inside the substation fence.
- Bond will Place the CDS structure and 18" dia. pipe between the Storm Trap and the CDS structure.

If you have any questions or concerns, please feel free to call Samantha Marone at 203-499-3824 or Amy Hicks at 203-499-2586.